App F IX 4

Previous References
ML III-29-29,30

1944 Municipal

File No 75-44
Serial Nos 7,8

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos. Two

Part B for April '45

SUBJECT

Higher rates for the execution of I stage of Drainage Scheme at Malur.

The D.P.H
Comptroller
Chief Engr for Roads & Bldgs.
" " Irrigation
Dr. Kolar
Secy to P.W.D.

L.Co 191-6 dated 11.4.45
& enclosures

11/4.

From the D P H

No e 408-12 & 26-10-44

Requests sanction orders in regard to the payment of rates at 50% higher than the accepted rates for the execution of the first stage of the drainage scheme at Ft Calm

The report of the D P H is submitted for perusal: the opinion of the chief Engineer for irrigation may be called for in the matter for orders

Secretary 15/11 forwarded with compliments to the Chief Engineer for Irrigation for favour of opinion on the above proposal

920 83
of 20-11-44

1844
22/11/44

15/11

17/11/44

Chief Engineer for Irrigation

No 1748/S (1744) Dated, 28 3-45

Returned with compliments

The recommendation of the Director of Public Healt for payment of rates to the contractor at 50% higher than the accepted rates may be approved

7674
29/3/45

Chief Engineer for Irrigation

Secretary to Govt
Law Department)
LLJ 27/3

WD 0726—GPB—25 000—1 9 44

Dft for 1/4/45 Ccs 26 3-45

subject

In fo Dy 20/5/42, sanction was accorded to an estimate for Rs 42,285 for the comprehensive drainage scheme at Malwa.

In order to ~~carry~~ execute the I ~~stage~~ stage of the scheme, the D P H requested orders for the acceptance of a tender at 50% higher than the normal accepted rates ~~and at 10% higher than the estimate~~ for Rs 4650/- and the work is proposed to be executed to the extent of the funds available in this respect.

The C E for Irrigation recommends that the tender referred to above may be accepted.

In the circumstances, a draft fo is put up, sanctioning the acceptance of tender at 50% higher than the estimated rates for the I stage of the drainage scheme at Malwa, for immediate execution. Draft fo which is in accordance with the opinion of the Dy Sy A-II & the C E for Irrigation may be approved.

Law dept for 30/3/43

SEC'S 2742 31/3/43

C F 69]

Continuation Sheet

Enhancement of the tender and for part work of the first stage of the Master Drainage

File No
Current No 2926/1 of Page

Mayor, Sanctioned under the circumstances as 31-3 48 for N 3 45 dtd 4 4 45 and 4 4 45 same for 4 4 45

CF T - MASTER
LSG&PH
31 3 45
7740

1 Mar Res 2 55

The D f H
The controller
The R Es for Irrn + Agts.
The D.C Nolan
L 10191-6 dt 11-4-45,
Sanctions the proposal

Bmo
14/4

MW 75-44-7

GOVERNMENT OF MYSORE

No C-408-12
Encl C 1 copy of S E's letter
2 Applications

PUBLIC DEPARTMENT OF HEALTH

C1

2926/L

DR P ARTHASARATHY L M S B S SC (Mad) L R C P & S (Edin) D T M (Lond) D P H (Camb)
Director of Health

~~DR (Vic.) T. DEVANAYAGAM Ph.D. (Munich), D.P.H. (Dresden), F.R.M.E.P. & R. (Berlin)~~
~~Director of Medical and Sanitary Services~~

~~BUREAU OF MATERNITY CHILD AND OTHER WELFARE WORKS~~
~~Vani Vilas Road~~

Bangalore (*S India*) *dated* 26th October 1944

SECY LAW DEPT 27 OCT 1944 GOVT OF MYSORE

GEN & REV SECT 31 OCT 1944 L S G B

To

The Secretary to Government,

Law Department, Bangalore

SIR,

Sub - Enhancement of tendered rates for part work of the first stage of Malur Drainage

---

I have the honour to state that Government in their Order No L 11095-8/M1 111-39-30 dated 20th May 1942, sanctioned a comprehensive drainage scheme for Rs 42,285 for Malur Town, the cost being borne equally by Government and the Municipality

The Sanitary Engineer sent in August 1943 to this office the tenders received for the first year's portion of the first stage for an estimate of Rs 4050/- The lowest tender of one Syed Gaffar being 10% over the estimate of Rs 4050/- was accepted by this office

With his letter of 5th October 1944 the Sanitary Engineer sends two applications dated 18-2-1944 and 31-7-1944 received from the accepted tenderer requesting for 15% more and 50% more than the accepted rates respectively and recommends the enhancement of the 50% over the tendered rates as asked for by the contractor in his second application of 31-7-1944 The Sanitary Engineer states that cement could not be supplied to the contractor in view of the fact that against an indent of 65 tons for the first instalment only 21½ tons were authorised and this was made available for Robertsonpet and Chickaballapur drainage works In recommending the enhanced rate of 50% in view of the increased cost of cement and increase in cost of labour and other materials, the Sanitary Engineer states that works to the extent of funds available will be got done at the enhanced rates A copy of his letter with the applications of the contractor (in original) are enclosed herewith for the information of Government

I request you to be so good as to obtain and convey orders of Government in the matter

I have the honour to be,
Sir,
Your most obedient servant,
P Ramaiah
Director of Public Health

BSJ

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

R e a d

Government Order No L 11095-8/Ml.111-39-30, dated 20th May/942, sanctioning an estimate for 's 42,285/- for the comprehensive drinage scheme at Malur

2 Letter No C 408-12, dated 26th October 1944, from the Director of Public Health, requesting, for reasons stated, orders for the acceptance of a tender at 50% higher than the previously accepted rates namely at 10% over the estimated cost of Rs.4,050/- for the first stage of the drainage scheme referred to in the Government Order read above and adding that the work in this respect would be executed to the extent of the funds available

3. Unofficial note No.1743/3., dated 23th March 1945, of the Chief Engineer for Irrigation on the subject.

ORDER NO L 10191-6-Ml-75-44-8

DATED, BANGALORE, THE 11th APRIL 1945

Sanction is accorded to the acceptance of the tender at 50% more than the previously tendered rates for the first stage of the drainage scheme at Malur Arrangements should be made for the work being taken up and executed expeditiously

Secretary to Government,
Law Department

To

The Director of Public Health (with records)
" Comptroller to Government
" Chief Engineer for Roads & Buildings
" Chief Engineer for Irrigation
" Deputy Commissioner Kolar District
" Secretary, Public works Department

knv

6

G R S App F VI—G 2]

SUBJECT

Section M

File No 75-44

Serial No 8

Diary No of letter replied to

General and Revenue Secretariat

( )

the *194*

Proceedings of the Government of His Highness the Maharaja of Mysore

Date of issue 14-4- 1945

Signed by

Read— 1) GO No L 11095-8/ML-111-39-30 dt 20-5-1944 sanctioning an estimate for Rs 42,285 for the comprehensive drainage scheme at Malur

2) Letter No C 408-12 dt 26-10-1944 from the D P H requesting for reasons stated, orders for the acceptance of tender at 50% higher than the ~~estimated~~ cost of Rs 4050/- for the I stage of the

May this be—

(i) printed ?

(ii) treated as a standing order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the press ?

(vi) published in the Gazette Kannada Part ?

~~Order thereon~~ No

than the previously accepted rates namely at 10% over the estimated cost of Rs 4050/-

drainage scheme referred to
in the 1st read above and
adding that work in the
this respect would
be executed to the extent
of funds available.

3) No note as 1748/s of 28/3/45
of the C E for Irrigation on the
subject

order no 10196-b dt 4-4-1945

Sanction is accorded to the
acceptance of tender at 50% more
than the previously tendered rates for the I
stage of the drainage scheme at Nalu

The C E for R & B is requested to
arrange for the work being taken
up & executed with expedition

List of Enclosures

Cus
31-3-45

for Secy/Law

Copied by

Examined by

To,

The D P H W&P
The Comptroller
The C E for R & B
The C E for Irrigation
The D-C Kolar

Secy/Law

WD 881—GPB—40 000—14 11 40

Pages 1–7